

DRAFT - DISCHARGE UPDATE REPORT

Project: Temple-Inland Bogalusa Mill
Project Location: Bogalusa, Louisiana
Report Prepared By: Charles Lincoln
Date: September 6, 2011
Status of Report: Complete as of 09:00 on September 7, 2011

Weather Conditions: AM: fair/ sunny PM: fair/ sunny
Temperature: Max. 75°F
Cloud Cover: (No)
Precipitation: (No)

Discharge:
Beginning Time: Continuous
Ending Time: _____
Discharge Stoppage: No

Reason for Stoppage:
Description:

Activities, Remarks:

- Outfall monitoring was conducted in accordance with approved plan
- Discharging through west and middle gates
- pH of discharge was within acceptable range
- DOURLs and Micro exam at ASB MidPoint and Effluent continue to show good activity and BOD conversion
- Nutrient feed rate is currently at ~300 gpd. MicroStar bioaugmentation cultures continue to be added at 100 pound per day via the two BAC units

Problems/Deficiencies/Corrective Actions:

- None

Samples Taken / Results:

- Samples collected per frequencies indicated in Table 1 of approved Discharge Plan and results (to time indicated in above status) presented in attached table.

Calibration Records on Field Testing Equipment

- Outfall online pH and conductivity meters calibrated by Temple-Inland
- EBS sampling meters calibrated prior to start of discharge

Oversight/Visitors

- LDEQ representatives on site
- EBS Sampling Laboratory